



MONROE COUNTY ROAD COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS Week of July 8, 2019

Ash/Exeter Township

Exeter Road – Carleton West to Railroad Tracks

Gerken Paving is tentatively scheduled to begin paving approaches and placing shoulder stone on Exeter Road between Carleton West to the Railroad Tracks beginning the week of July 8th, weather permitting. Traffic will be maintained with flaggers. Short-term delays should be expected.

Exeter Road – Sigler to Carleton West

Exeter Road between Noland Road and Scofield Carleton Road Culvert Replacement: Exeter Road at Little Swan Creek will be completely closed to all traffic at the culvert beginning the week of July 8th. Those living north of the bridge will have to access their homes from Scofield-Carleton Road and those south of the bridge from Nolan Road. The signed detour route around the project will be via Sigler Road, Maxwell Road and Carleton West Road. Exeter Road is expected to be opened back up to traffic in Mid-September.

Bedford Township

Lewiston Estates Subdivision off Lewis Avenue

Anderzack-Pitzen Construction is tentatively scheduled to begin work on the Lewiston Estates Special Assessment District project toward the latter part of the week of July 8th. Work scheduled for the upcoming week includes driveway removals and installation of storm sewer. Access to residences within the subdivision will be maintained during construction; however, motorists are encouraged to use caution when traveling through the work zone. Work in the Lewiston Estates Subdivision is expected to last through late September.

Whiteford Center Road from the Ohio state line to Section Road

Whiteford Center Road will remain closed to through traffic between the Ohio state line and Sterns Road during work on a road rehabilitation project. Work scheduled for the upcoming week includes installation of storm sewer, rough grading for the new ditches, and excavation for widening of the two curves within the project limits. Access to local residences and businesses within the work zone will be maintained during construction. Whiteford Center Road is expected to remain closed to through traffic until late August.

Dundee Township

Meanwell – M-50 to Ida West

Meanwell Road from M-50 to Ida West is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Gloff – Dixon to Railroad

Gloff Road from Dixon to Railroad is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Bigelow – Bunce to Plank

Bigelow Road from Bunce to Plank is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Stowell – Bunce to Village Limits

Stowell Road from Bunce to Village Limits is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Dundee Azalia – Hatter to Village Limits

Dundee Azalia Road from Hatter to Village Limits is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Exeter Township

Timbers – S. Stony Creek to Stout

Timbers Road from S. Stony Creek to Stout is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Doty – Scofield to S. Stony Creek

Doty Road from Scofield to S. Stony Creek is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Scofield – Sumpter to the east end of pavement

Scofield Road from Sumpter to the east end of pavement is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

London Township

Ostrander Road at N. Branch Sandy Creek Drain Crossing Culvert

The Monroe County Drain Commission will be closing Ostrander Road at the N. Branch Sandy Creek Drain for replacement of the culvert under the road. The closure is located between Gramlich Road and Palmer Road and is expected to begin the week of July 8th and last approximately one week. Detour routes to utilize during closure will include Ostrander, Tuttlehill, and Palmer Roads. All work is weather permitting.

Raisinville Township

Doty Road - N. Custer to Stadler

Doty Road from N. Custer to Stadler is tentatively scheduled for a single chip seal during the week of July 8th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Summerfield Township

Summerfield Road – Todd to Morocco

Gerken Paving is tentatively scheduled to begin paving approaches and placing shoulder stone on Summerfield Road between Todd and Morocco during the week of July 8th weather permitting. Traffic will be maintained with flaggers. Short-term delays should be expected.