



# MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road Monroe, Michigan 48161 Phone: (734) 240 -5102 Fax: (734) 240 -5101

## CONSTRUCTION PROJECTS Week of July 15, 2019

### Ash Township

**Newburg – Exeter to Burns**  
**Scofield Carleton – Exeter to Maxwell**  
**Sigler – Exeter to Calkins**  
**Ready – US-24 to Berlin Twp. Line**  
**Sigler – US-24 to Berlin Twp. Line**

The above listed roads are tentatively scheduled for a single chip seal during the week of July 15<sup>th</sup>. The roads are scheduled to be swept the following day. The roads will be closed to through traffic during construction. All work is weather permitting.

### Ash / Exeter Townships

#### **Exeter Road – Sigler to Carleton West**

Exeter Road between Noland Road and Scofield Carleton Road Culvert Replacement: Exeter Road at Little Swan Creek is completely closed to all traffic at the culvert. Those living north of the bridge will have to access their homes from Scofield-Carleton Road and those south of the bridge from Nolan Road. The signed detour route around the project is via Sigler Road, Maxwell Road and Carleton West Road. Exeter Road is expected to be opened back up to traffic in Mid-September.

### Bedford Township

#### **Lewiston Estates Subdivision off Lewis Avenue**

Work scheduled for the upcoming week on the Lewiston Estates Special Assessment District project includes driveway removals, ditch cleanout and installation of driveway culverts and storm sewers. Access to residences within the subdivision will be maintained during construction; however, motorists are encouraged to use caution when traveling through the work zone. Work in the Lewiston Estates Subdivision is expected to last through late September.

#### **Temperance Road – Lewis to Jackman**

The Monroe County Road Commission crews will begin removing concrete driveway approaches. Miller brothers is tentatively scheduled to trench and widen the road. Hot mix asphalt will follow

the trenching and widening, along with gravel shoulders. The road will be closed to traffic during construction activities.

#### **Whiteford Center Road from the Ohio state line to Section Road**

Whiteford Center Road will remain closed to through traffic between the Ohio state line and Sterns Road during work on a road rehabilitation project. Work scheduled for the upcoming week includes cold milling of the existing pavement surface, trenching, asphalt base widening and hot mix asphalt resurfacing. During the cold milling and asphalt paving operations, two-way traffic will be maintained with lane closures and traffic regulators. Access to residences and businesses within the work zone will be maintained during construction; however, delays should be expected during working hours. Whiteford Center Road is expected to remain closed to through traffic until early August.

#### **Berlin Township**

**Brandon – Labo to Sigler  
Swan Creek – Newport to Labo**

The above listed roads are tentatively scheduled for a single chip seal during the week of July 15<sup>th</sup>. The roads are scheduled to be swept the following day. The roads will be closed to through traffic during construction. All work is weather permitting.

#### **Exeter Township**

**Colf Road – Sumpter to East of Martinsville**

Ten Mile Creek is tentatively scheduled to crush and shape the week of July 15<sup>th</sup>. Hot mix asphalt will follow the crushing and shaping, along with stoning shoulders. The road will be closed to through traffic. Access for local traffic will be maintained.

**Steffas – S. Stony Creek to Heiss  
Sumpter – Bluebush to Scofield**

The above listed roads are tentatively scheduled for a single chip seal during the week of July 15<sup>th</sup>. The roads are scheduled to be swept the following day. The roads will be closed to through traffic during construction. All work is weather permitting.

**South Stony Creek Road between Sumpter Road and Shoemaker Road**

The tile crew is tentatively scheduled to replace a cross tile on South Stony Creek Road on the east side of Shoemaker Road, starting on Wednesday, July 17<sup>th</sup>. The road will be closed to through traffic and be closed overnight. Detour route will be Sumpter to Shoemaker, then back to South Stony Creek Road. Weather permitting the work should be completed by Thursday afternoon, July 18<sup>th</sup>.

## **Exeter/Raisinville Townships**

### **Heiss – Steffas to Township Line**

Heiss Road between Steffas and Township Line is tentatively scheduled for a single chip seal during the week of July 15<sup>th</sup>. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

## **Frenchtown Township**

### **LaSalle Road – Reinhardt to US-254**

Ten Mile Creek is tentatively scheduled to crush and shape the week of July 15<sup>th</sup>. Hot mix asphalt will follow the crushing and shaping, along with stoning shoulders. The road will be closed to through traffic. Access for local traffic will be maintained.

## **London Township**

### **Ostrander Road at N. Branch Sandy Creek Drain Crossing Culvert**

The Monroe County Drain Commission has closed Ostrander Road at the N. Branch Sandy Creek Drain for replacement of the culvert under the road. The closure is located between Gramlich Road and Palmer Road and is expected to continue thru the week of July 15<sup>th</sup>. Detour routes to utilize during closure will include Ostrander, Tuttlehill, and Palmer Roads. All work is weather permitting.

## **Raisinville Township**

### **Heiss – Township Line to Doederline**

Heiss Road between the Township Line and Doederline is tentatively scheduled for a single chip seal during the week of July 15<sup>th</sup>. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.