



# MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

## CONSTRUCTION PROJECTS Week of July 16, 2018

### Bedford Township

#### **Indian Acres Subdivision off Sterns Road**

The contractor is scheduled to continue installing storm sewer along Indian Road and Apache Trail during the week of July 16<sup>th</sup>. Indian Road will remain closed to through traffic between Sterns Road and Apache Trail for the duration of the project. Work in the Indian Acres Subdivision is expected to last through mid-August.

#### **Monroe Road – Sterns to Summerfield**

Monroe Road between Sterns and Summerfield is tentatively scheduled for a mill and fill by Gerken Paving the week of July 16<sup>th</sup>, weather permitting. The road will be closed to thru traffic during construction.

### Dundee Township

#### **N. County Line – M-50 to Brewer**

#### **Brewer – Petersburg to Village**

#### **Dixon – M-50 to Nieman**

#### **Wells – Dunbar to N. Village Limits**

#### **Wells – Dunbar to Ida West**

The above mentioned road are scheduled to be chip sealed the week of July 16<sup>th</sup>, weather permitting. Roads will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

### Frenchtown Township

#### **South Stony Creek Road between Steiner Road and Toben Road**

Starting Tuesday July 17<sup>th</sup> through Thursday July 19<sup>th</sup>, the tile crew is scheduled to install a new cross-tile and two (2) catch basins at residence #8208. The roadway will be closed to through traffic and also closed overnight. Weather permitting the work should be completed by Thursday afternoon July 19<sup>th</sup>.

## **Ida Township**

**Albain – Wells to Secor  
Secor – Albain to Lulu  
Lulu – Secor to Douglas  
Douglas – Ida Center to Todd  
Ida Center – Lewis to Wells**

The above mentioned road are scheduled to be chip sealed the week of July 16th, weather permitting. Roads will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

## **Milan Township**

### **Petersburg Road – Hickory Street and Sherman Road**

Petersburg Road – Hickory Street and Sherman Road is scheduled to start the week of July 16th, weather permitting. The contractor will start working on drainage and so expect some shoulder closures. Work will eventually lead to HMA paving and vertical curve changes at the Norfolk Southern Railroad crossing. It is anticipated that work for this project will continue for 3-4 weeks.

## **Whiteford Township**

### **Beck – Turk to Head-O-Lake**

Beck Road is scheduled to be chip sealed the week of July 16<sup>th</sup>, weather permitting. The road will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

**CONSTRUCTION PROJECTS  
Week of July 23, 2018  
\*\*ADVANCED NOTICE\*\***

## **Frenchtown Township**

### **Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road**

Bridge rehabilitation will begin July 23, 2018 and is expected to take approximately 2 months to complete. This work will require a complete closure of Vivian Road at the bridge through July and August with a tentative opening date of August 31<sup>st</sup> and completion in early October 2018. There will be a signed detour around the closed bridge via Cole Road, North Monroe Street (M-125) and Nadeau Road.