



MONROE COUNTY ROAD COMMISSION

840 S. Telegraph Road Monroe, Michigan 48161 Phone: (734) 240 -5102 Fax: (734) 240 -5101

CONSTRUCTION PROJECTS Week of July 29, 2019

Ash / Exeter Townships

Exeter Road – Sigler to Carleton West

Exeter Road between Nolan Road and Scofield Carleton Road Culvert Replacement: Exeter Road at Little Swan Creek is completely closed to all traffic at the culvert. Those living north of the bridge will have to access their homes from Scofield-Carleton Road and those south of the bridge from Nolan Road. The signed detour route around the project is via Sigler Road, Maxwell Road and Carleton West Road. Exeter Road is expected to be opened back up to traffic in Mid-September.

Bedford Township

Douglas Road – Samaria to Rauch

Tenmile Creek is tentatively scheduled to do base stabilization on Douglas Road from Samaria to Rauch the week of July 29th in preparation of HMA overlay surface. The paving should take place 1-2 weeks after the base stabilization is completed. Shoulder work will follow paving. The road will be closed to through traffic until paving is completed.

Lewiston Estates Subdivision off Lewis Avenue

Work scheduled for the upcoming week on the Lewiston Estates Special Assessment District project includes driveway removals, ditch cleanout and installation of driveway culverts and storm sewers. Access to residences within the subdivision will be maintained during construction; however, motorists are encouraged to use caution when traveling through the work zone. Work in the Lewiston Estates Subdivision is expected to last through late-September.

Whiteford Center Road from the Ohio state line to Section Road

Whiteford Center Road will remain closed to through traffic between the Ohio state line and Sterns Road during work on a road rehabilitation project. Work scheduled for the upcoming week includes the installation of gravel shoulders, slope restoration and pavement markings. Whiteford Center Road is expected to remain closed to through traffic until mid-August.

Erie Township

Rauch – US-24 to Minx

Rauch – US-24 to M-125

Victory – Luna Pier to Cousino

The above listed roads are tentatively scheduled for a single chip seal during the week of July 29th. The roads are scheduled to be swept the following day. The roads will be closed to through traffic during construction. All work is weather permitting.

LaSalle Township

Hillcrest Orchard Subdivision – Off Stein, between US-24 and M-125 Yargerville – Strasburg to Dunlap

The above listed roads are tentatively scheduled for a single chip seal during the week of July 29th. The roads are scheduled to be swept the following day. The roads will be closed to through traffic during construction. All work is weather permitting.

LaSalle / Monroe Township

LaPlaisance – Knab and Monroe Township Line

LaPlaisance Road between Knab and Monroe Township Line is tentatively scheduled for a single chip seal during the week of July 29th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Monroe Township

Evergreen Acres – US 24 to Dunbar N. Monroe Miscellaneous Plats - Union

The above listed roads are tentatively scheduled for a single chip seal during the week of July 29th. The roads are scheduled to be swept the following day. The roads will be closed to through traffic during construction. All work is weather permitting.

Whiteford Township

Whiteford Center - Temperance to St. Anthony

Whiteford Center between Temperance and St. Anthony is tentatively scheduled to be paved with hot mix asphalt the week of July 29th, weather permitting. Shoulder stone will follow soon after. The road will be closed to through traffic during construction activities.

