



# MONROE COUNTY **R O A D** COMMISSION

---

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

## **CONSTRUCTION PROJECTS** **Week of July 30, 2018**

### **Ash/Exeter Township**

#### **S. Stony Creek Road – Sumpter to Erie**

T&J is scheduled to be grinding stumps and doing restoration on S. Stony Creek between Sumpter and Erie Roads during the week of July 30<sup>th</sup> in preparation for a base stabilization and hot mix asphalt paving. All work is weather permitting.

### **Bedford Township**

#### **Indian Acres Subdivision off Sterns Road**

The contractor is scheduled to continue work on the drainage improvements in the Indian Acres Subdivision during the week of July 30<sup>th</sup>. Indian Road will remain closed to through traffic between Sterns Road and Apache Trail for the duration of the project. Work in the Indian Acres Subdivision is expected to last through mid-August.

#### **Jackman – Samaria to Erie**

The above mentioned road is scheduled to be chip sealed the week of July 30<sup>th</sup>, weather permitting. The road will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

#### **Mohawk Trails Subdivision – Off Dean**

Drainage work is scheduled to begin in Mohawk Trails Subdivision during the week of July 30<sup>th</sup>, weather permitting. This work is in preparation of a hot mix asphalt resurfacing project.

### **Bedford/Ida/Summerfield/Whiteford**

#### **Rauch – Lewis to US-23**

The above mentioned road is scheduled to be chip sealed the week of July 30<sup>th</sup>, weather permitting. The road will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

## **Dundee Township**

### **Brewer Road – Dennison to Petersburg**

The contractor is scheduled to base stabilize Brewer Road between Dennison and Petersburg during the week of July 30<sup>th</sup>, weather permitting. The road is expected to receive a double chip seal the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

### **Petersburg Road – Brewer to Summerfield Township Line**

The contractor is scheduled to base stabilize Petersburg Road between Brewer and the Summerfield Township Line during the week of July 30<sup>th</sup>, weather permitting. The road is expected to receive a double chip seal the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

## **Frenchtown Township**

### **Bates Lane – N. Custer to Stewart**

CHOP is scheduled to grind stumps and do restoration work on Bates Lane during the week of July 30<sup>th</sup>, weather permitting. This road is scheduled for paving later in the year.

### **Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road**

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The road will be closed through July and August with a tentative opening date of August 31<sup>st</sup> and completion in early October 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

## **Ida Township**

### **Morocco – Jackman to Douglas**

The above mentioned road is scheduled to be chip sealed the week of July 30<sup>th</sup>, weather permitting. The road will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

### **Todd Road – Between Douglas and Jackman**

Todd Road is scheduled to be closed mid-week for work at the railroad. Work will include rehabilitation and drainage. All work is weather permitting. Traffic will be closed at the railroad tracks.

## **London Township**

### **Plank Road – Between Allison and Barnes**

The Monroe County Drain Commission will be closing Plank Road at the Barnes Drain for replacement of the box culvert under the road. This closure is located between Allison Road and Barnes Road. Plank Road will be closed starting Monday, July 30, 2018 and is expected to remain closed for two (2) weeks, weather permitting. Plank Road will be closed at the Barnes Drain. The road will remain closed for the duration of the project. The detour will utilize Sanford Road, Milan Oakville Road, Tuttle Hill Road and Ostrander Road.

### **Milan Township**

#### **Petersburg Road between Hickory Road and Sherman Road**

The contractor is scheduled to continue ditching and sewer work on Petersburg Road between Hickory Road and Sherman Road during the week of July 30<sup>th</sup>. This work will be completed under single lane closures and/or flag control to maintain two-way traffic. Short term delays should be expected, and motorists should use caution when traveling through the work zone.

### **Whiteford Township**

#### **School – Whiteford to E. Township Line**

The above mentioned road is scheduled to be chip sealed the week of July 30<sup>th</sup>, weather permitting. The road will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.