



MONROE COUNTY ROAD COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS Week of August 6, 2018

Ash Township

Carleton West Road from Maxwell Road to Colf Road

Work on the Carleton West Road resurfacing project between Maxwell Road and Colf Road is scheduled to begin during the week of August 6th. The contractor is tentatively scheduled to perform the cold in place recycling of the existing asphalt pavement surfacing on Carleton West Road from Maxwell Road to Colf Road toward the latter part of the week. During the cold in place recycling operation, Carleton West Road will be closed to through traffic between Maxwell Road and Oakville Waltz Road; however, access to local residences within the work zone will be maintained with traffic regulators. The signed detour route for the road closure will utilize Maxwell Road, Monroe Road, Grafton Road, Will Carleton Road and Oakville Waltz Road. Work on the Carleton West Road project is expected to last through late August.

Bedford Township

Indian Acres Subdivision off Sterns Road

The contractor is scheduled to continue the removal of driveway approaches and begin the slope restoration of areas disturbed by the drainage improvement work during the week of August 6th. The resurfacing of the roads in the Indian Acres Subdivision is tentatively scheduled to begin toward the latter part of the week of August 13th or the early part of the week of August 20th. Work in the Indian Acres Subdivision is expected to last through late August.

Mohawk Trails Subdivision off Dean Road

The proposed drainage improvements in the Mohawk Trails Subdivision have been delayed by conflicts with the existing gas and water services; however, the contractor is hoping to be able to restart work on the drainage improvements toward the latter part of the week of August 6th. Work in the Mohawk Trails Subdivision is expected to last through late August.

Dundee Township

Brewer Road – Dennison to Petersburg

The contractor is scheduled to base stabilize Brewer Road between Dennison and Petersburg during the week of August 6th, weather permitting. The road is expected to receive a double chip seal the following week. All work is dependent on contractor schedules and weather. The

road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

Petersburg Road – Brewer to Summerfield Township Line

The contractor is scheduled to base stabilize Petersburg Road between Brewer and the Summerfield Township Line during the week of August 6th, weather permitting. The road is expected to receive a double chip seal the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

Radka Road between Stowell Road and Covell Road

The gradall crew will be reconstructing Radka Road in front of residence #13541, starting on Monday, August 6th. The road will remain closed during normal work hours and reopened at night. Due to the low traffic volume, there is no posted detour. Weather permitting the work should be completed by Monday afternoon August 13th.

Frenchtown Township

Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The road will be closed through July and August with a tentative opening date of August 31st and completion in early October 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

Ida Township

Geiger Road between Lulu Road and Albain Road

The Monroe County Drain Commission will be closing Geiger Road at the Peters Drain for realignment or replacement of the culvert under the road. This closure is located between Lulu Road and Albain Road. Geiger Road will be closed starting Monday, August 6, 2018 and is expected to remain closed for one (1) week, weather permitting. Geiger Road will be closed at the Peters Drain. The road will remain closed for the duration of the project. No detour will be signed due to low traffic volumes. Access to residents will still be maintained.

Todd Road between Douglas Road and Jackman Road

Todd Road is scheduled to be closed to through traffic between Douglas Road and Jackman Road on Monday, August 6th for road improvements at the Ann Arbor Railroad crossing. The signed detour route for the road closure will utilize Secor Road, Ida West Road, and Lewis Avenue. Due to the nature of the work, no through traffic will be allowed between Douglas Road and Jackman Road. Todd Road is expected to re-opened to through traffic in mid-September.

London Township

Plank Road between Allison Road and Barnes Road

The Monroe County Drain Commission will be closing Plank Road at the Barnes Drain for replacement of the box culvert under the road. This closure is located between Allison Road and Barnes Road. Plank Road will be closed starting Monday, July 30, 2018 and is expected to remain

closed for two (2) weeks, weather permitting. Plank Road will be closed at the Barnes Drain. The road will remain closed for the duration of the project. The detour will utilize Sanford Road, Milan Oakville Road, Tuttle Hill Road and Ostrander Road.

Milan Township

Dennison – Between Welch and Hickory

The Monroe County Drain Commission will be closing Dennison Road at the Milan Center Drain for replacement of the culvert under the road. The closure is located between Welch Road and Hickory Road. The culvert is approximately ¼ mile south of Hickory Road. The closure is expected to begin Monday, July 23, 2018 and should take 2 weeks to complete, weather permitting. This will be a total road closure at the culvert. Local residents south of the culvert will be able to access their homes from the Welch Road intersection and those north of the culvert will have to come and go from the Hickory Road intersection. The posted detour route will utilize Cone Road, County Line Road and Hickory Road.

Petersburg Road between Hickory Road and Sherman Road

The contractor is scheduled to start constructing the new roadway on Petersburg Road between Hickory Road and Sherman Road during the week of August 6th. This work will be completed with single lane closures and flag control to maintain two-way traffic. Short term delays should be expected and motorists should use caution when traveling through the work zone.