



MONROE COUNTY ROAD COMMISSION

840 S. Telegraph Road Monroe, Michigan 48161 Phone: (734) 240 -5102 Fax: (734) 240 -5101

CONSTRUCTION PROJECTS Week of September 9, 2019

Ash / Exeter Townships

Exeter Road – Sigler to Carleton West

Exeter Road between Nolan Road and Scofield Carleton Road Culvert Replacement: Exeter Road at Little Swan Creek is completely closed to all traffic at the culvert. Those living north of the bridge will have to access their homes from Scofield-Carleton Road and those south of the bridge from Nolan Road. The signed detour route around the project is via Sigler Road, Maxwell Road and Carleton West Road. Exeter Road is expected to be opened back up to traffic in Mid-September.

Newburg Road – Briarhill to Railroad

Newburg Road is tentatively scheduled for a double chip seal on Monday, October 9th. The road will be closed to thru traffic during construction. This is a one day project.

Bedford Township

Lewiston Estates Subdivision off Lewis Avenue

Work scheduled for the upcoming week on the Lewiston Estates Special Assessment District project includes the installation of the hot mix asphalt base course on all roads within the subdivision. During the paving operation, access to residences within the work zone will be maintained with traffic regulators; however, delays should be expected during working hours. Work in the Lewiston Estates Subdivision is expected to last through late-September.

Exeter Township

S.Stony Creek – Sumpter to Palmer

S. Stony Creek Road between Sumpter and Palmer will remain closed to thru traffic until final paving and shoulders are completed. We hope to have this completed in the next couple of weeks.

London Township

Palmer Road – Oakville Waltz to S. Stony Creek

Palmer Road between Oakville Waltz and S. Stony Creek will remain closed to thru traffic until final paving and shoulders are completed. We hope to have this completed in the next couple of weeks.