



MONROE COUNTY ROAD COMMISSION

840 S. Telegraph Road Monroe, Michigan 48161 Phone: (734) 240 -5102 Fax: (734) 240 -5101

CONSTRUCTION PROJECTS Week of August 19, 2019

Ash Township

Sweitzer – Sigler to Ready

The Monroe County Drain Commission will continue with the closure on Sweitzer Road at the Little Swan Creek Drain for replacement of the culvert under the road. The closure is located between Sigler Road and Ready Road. The replacement should be completed by the end of August. This will be a total road closure at the culvert. Local residents, south of the culvert will be able to access their homes from the Indian Trail Road intersection and those north of the culvert will have to come and go from the Ready Road intersection.

Ash / Exeter Townships

Exeter Road – Sigler to Carleton West

Exeter Road between Nolan Road and Scofield Carleton Road Culvert Replacement: Exeter Road at Little Swan Creek is completely closed to all traffic at the culvert. Those living north of the bridge will have to access their homes from Scofield-Carleton Road and those south of the bridge from Nolan Road. The signed detour route around the project is via Sigler Road, Maxwell Road and Carleton West Road. Exeter Road is expected to be opened back up to traffic in Mid-September.

Bedford Township

Douglas Road – Samaria to Rauch

Gerken Paving is tentatively scheduled to being hot mix overlay on Douglas Road between Samaria and Rauch. Shoulder work will follow paving. The road will be closed to through traffic until paving is completed.

Lewiston Estates Subdivision off Lewis Avenue

Work scheduled for the upcoming week on the Lewiston Estates Special Assessment District project includes driveway removals and the installation of driveway culverts and storm sewers on Oakmont Drive and Mapleway Drive. The contractor also plans to begin ditch cleanout at various locations within the subdivision during the upcoming week. Access to residences within the subdivision will be maintained during construction; however, motorists are encouraged to use caution when traveling through the work zone. Work in the Lewiston Estates Subdivision is expected to last through late-September.

Sterns Road from Jackman Road to US-24 (Telegraph Road)

The contractor is tentatively scheduled to install the gravel shoulders on Sterns Road between Jackman Road and Telegraph Road toward the latter part of the week of August 19th or the week of August 26th. During the installation of the gravel shoulders, two-way traffic will be maintained on Sterns Road with single lane closures and traffic regulators. Short-term delays should be expected when traveling through the work zone during working hours.

Exeter Township

S.Stony Creek – Sumpter to Palmer

Tenmile Creek is tentatively scheduled to begin base stabilization on S. Stony Creek Road between Sumpter and Palmer. Paving should take place 1-2 weeks after the base stabilization is completed. Shoulder work will follow paving. The road will be closed to through traffic until paving is completed.

London Township

Palmer – Oakville Waltz to S. Stony Creek

Tenmile Creek is tentatively scheduled to begin base stabilization on Palmer Road between Oakville Waltz and S.Stony Creek. Paving should take place 1-2 weeks after the base stabilization is completed. Shoulder work will follow paving. The road will be closed to through traffic until paving is completed.

Milan Township

Milwaukee – N. County Line to Dennison

Cadillac Paving is tentatively scheduled to do grading work on Milwaukee Road between N. County Line and Dennison in preparation for asphalt overlay. The asphalt overlay is tentatively scheduled toward the middle of the week. The road will be closed to through traffic until paving is completed.