



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS Week of June 4, 2018

Bedford Township

Indian Acres Subdivision off Sterns Road

The contractor is tentatively scheduled to start work in the Indian Acres Subdivision during the week of June 4th. During the latter part of the week, the contractor is scheduled to install a new storm sewer crossing under Sterns Road approximately ¼ mile west of Lewis Avenue. Two-way traffic will be maintained on Sterns Road with single lane closures and traffic regulators during the installation of the storm sewer crossing; however, motorists should expect delays during working hours. Two-lane, two-way traffic will be restored on Sterns Road at the end of each workday. Work in the Indian Acres Subdivision is expected to last through mid-August.

Dundee Township

Ann Arbor Rd – Hatter Rd to Cone Rd

Three bridges on Ann Arbor Road at Macon River, Bear Swamp Creek, and North Macon Creek. Concrete deck patching and sealing. During working hours, two-way, one-lane traffic will be maintained with single lane closures using temporary traffic signals, and traffic regulators. Motorists should expect delays and use caution when traveling through the work zone.

Erie Township

Suder – Temperance to State line

Suder Road between Temperance and the state line is scheduled to be chip sealed the week of June 4th, weather permitting. Roads will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

Suder Rd – Grandview Dr to Sterns Rd

Two bridges on Suder Road at Halfway Creek, and Hooper Run Drain. Concrete deck patching and sealing. During working hours, two-way, one-lane traffic will be maintained with single lane closures using temporary traffic signals, and traffic regulators. Motorists should expect delays and use caution when traveling through the work zone.

Frenchtown Township

Hurd Road from M-125 to Vivian Road

Hurd Road will remain closed to through traffic between M-125 and Vivian Road during the week of June 4th for drainage improvements along Hurd Road. The signed detour route for the Hurd Road closure will utilize M-125, Nadeau Road and Vivian Road. Due to the nature of the work, no through traffic will be allowed through the project; however, access to local residences within the work zone will be maintained during construction. Hurd Road is expected to remain closed to through traffic until mid-June.

Mall Road from US-24 to M-125

Mall Road is scheduled to be closed to traffic from US-24 to M-125 between the hours of 6:00 a.m. and 5:00 p.m. on Tuesday, June 5th for a microsurfacing surface treatment. The signed detour route for the Mall Road closure will utilize US-24, Stewart Road and M-125. Due to the nature of the work, no through traffic will be allowed through the project. Mall Road will be reopened to through traffic at the end of the workday.

North Custer Road from Pinnacle Boulevard to Cranbrook Boulevard

The contractor is tentatively scheduled to microsurface North Custer Road from Pinnacle Boulevard to Cranbrook Boulevard on Monday, June 4th. Two-way traffic will be maintained on North Custer Road with single lane closures and traffic regulators; however, motorists should expect delays during working hours. Two-lane, two-way traffic will be restored on North Custer Road at the end of the workday.

LaSalle Township

Kelly – M-125 to Cousino

Laginess – Stein to Kelly

Stein – M-125 to Laginess

S. Otter Creek – M-125 to east Dead End

LaPlaisance – M-125 to Mortar Creek

The above mentioned roads are scheduled to be chip sealed the week of June 4th, weather permitting. Roads will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

London Township

Sherman Road between Plank and Wanty Roads

Starting Monday June 4th the tile crew is scheduled to remove and replace the existing cross – tile at KC Campground. The roadway will be closed to through traffic and possibly overnight. Weather permitting the work should be completed by Tuesday afternoon June 5th.

Monroe Township and City of Monroe

LaPlaisance Road from I-75 to north of Jones Avenue

The contractor is tentatively scheduled to microsurface LaPlaisance Road from I-75 to north of Jones Avenue on the nights of Wednesday, June 6th and Thursday, June 7th. All of the microsurfacing work on LaPlaisance will be performed between the hours of 8:00 p.m. and 6:00 a.m. to minimize disruptions to traffic. Two-way traffic will be maintained on LaPlaisance Road

with lane closures and traffic regulators; however, motorists should expect delays when the work is being performed.