



# MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

## **CONSTRUCTION PROJECTS** **Week of June 11, 2018**

### **Bedford Township**

#### **Indian Acres Subdivision off Sterns Road**

The contractor is scheduled to continue drainage work in the Indian Acres Subdivision during the week of June 11<sup>th</sup>. Indian Road will be closed to through traffic between Sterns Road and Apache Trail for the duration of the project. Residents within the road closure will have access to their homes at all times except for when the times when work is being performed immediately in front of their home. The contractor will notify residents prior to any work that will temporarily disrupt access to their driveway. Work in the Indian Acres Subdivision is expected to last through mid-August.

### **Erie Township**

#### **Suder Rd – Grandview Dr to Sterns Rd**

Two bridges on Suder Road at Halfway Creek, and Hooper Run Drain. Concrete deck patching and sealing. During working hours, two-way, one-lane traffic will be maintained with single lane closures using temporary traffic signals, and traffic regulators. Motorists should expect delays and use caution when traveling through the work zone.

### **Frenchtown Township**

**Sandy Creek – N. Dixie Hwy to I-75**

**Yax – Sandy Creek to Hurd**

**War – S. Stony Creek to Nadeau**

**S. Stony Creek – LaPrad to US-24**

**Reinhardt – Heiss to Toben**

**Mentel – Nadeau to N. Stony Creek**

**N. Stony Creek – Mentel to N. Dixie Hwy**

**Newport South – Post to N. Stony Creek**

**Brest – N. Dixie to Pointe Aux Peaux**

The above mentioned road are scheduled to be chip sealed the week of June 11<sup>th</sup>, weather permitting. Roads will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.

### **Hurd Road from M-125 to Vivian Road**

Hurd Road will remain closed to through traffic between M-125 and Vivian Road during the week of June 11<sup>th</sup> for drainage improvements along Hurd Road. The signed detour route for the Hurd Road closure will utilize M-125, Nadeau Road and Vivian Road. Due to the nature of the work, no through traffic will be allowed through the project; however, access to local residences within the work zone will be maintained during construction. Hurd Road is expected to remain closed to through traffic until late June.

### **Vivian Road at Hurd Road**

The contractor is tentatively scheduled to begin work on the drainage improvements on Vivian Road at Hurd Road toward the latter part of the week of June 11<sup>th</sup>. Two-way traffic will be maintained on Vivian Road with single lane closures and traffic regulators. Two-lane, two-way traffic will be restored on Vivian Road at the end of each workday.

### **South Stony Creek Road from US-24 to**

The contractor is tentatively scheduled to begin tree removals along South Stony Creek Road from US-24 to Corkins Road during the week of June 11<sup>th</sup>. During the tree removals, two-way traffic will be maintained on South Stony Creek Road with single lane closures and traffic regulators. The tree removals are being performed in preparation for a road resurfacing project that is expected to begin in August.

## **LaSalle Township**

### **S. Otter Creek – M-125 to east Dead End**

The above mentioned road is scheduled to be chip sealed the week of June 11<sup>th</sup>, weather permitting. Road will be closed to thru traffic during this operation. Sweeping will be done approximately one day after the chip seal.