



MONROE COUNTY ROAD COMMISSION

840 S. Telegraph Road • Monroe, Michigan 48161 • Phone: (734) 240 -5102 • Fax: (734) 240 -5101

CONSTRUCTION PROJECTS Week of July 24, 2017

Ash Township

E. Newburg – Port Creek to US-24

The contractor is scheduled to begin base stabilization towards the end of the week, weather permitting. Prior to the base stabilization, 2" of 21AA stone will be put in place. A double chip seal will follow the base stabilization the following week. Road will be closed to thru traffic once work begins and will be re-opened when work is complete. Expect delays.

Bedford Township

Sandywell Drive from Smith Road to Dead End

The contractor is scheduled to begin work on the Sandywell Drive project off of Smith Road during the week of July 24th. The projected work during the week of July 24th includes the installation of soil erosion control measures, mobilization of equipment, delivery of construction materials and the temporary relocation of mailboxes. Work on the Sandywell Drive project is expected to last through mid-September.

Dundee Township

Dennison Road – Kent Rd to Collins Rd

Dennison Road between Kent Road and Collins Road is closed to all traffic for replacement of the bridge at Middle Branch Macon Drain, 1/4 mile north of M-50. This closure is expected to last through early October for the bridge replacement. The signed detour is via Milwaukee Rd., Ann Arbor Rd., and M-50. Please seek alternate routes for the duration of the project.

Erie Township

Baycreek – Grodi to Summit

A single chip seal is scheduled for the week of July 17th, weather permitting. Road will be closed to thru traffic during this operation. Expect delays.

Ida and Raisinville Townships

Ida East Road and Geiger Road from Lewis Avenue to Dunbar Road

Ida East Road and Geiger Road will remain closed to through traffic from Lewis Avenue to Dunbar Road. Remaining items of work left to complete include minor drainage improvements, concrete driveway replacements and installation of guardrail on Geiger Road at the Pitts Creek crossing. Access to local residences within the work zone will be maintained during construction; however, motorists should use caution when traveling through the work zone. Ida East Road and Geiger Road are expected to remain closed to through traffic until early August.

LaSalle Township

Albain – Goutz to 1830' W. to Township Line

Cousino – S. Otter Creek to Stein

**LaPlaisance – Mortar Creek to Knabb
Strasburg – Rauch to Stein**

A single chip seal is scheduled for the week of July 17th, weather permitting. Road will be closed to thru traffic during this operation. Expect delays.

Yargerville Road Culvert Crossing at Albain Drain

Yargerville Road closed between Minx Road and Strasburg Road for repair of a culvert at the Albain Drain. This portion of the road will be closed on Monday, July 24 thru Thursday, July 27th, 2017. The posted detour route will utilize Yargerville Road, Ida Center Road, Lewis Avenue and W. Albain Road. Please seek alternate routes for the duration of this project.

LaSalle/Raisinville Township

Albain – Strasburg to 1830' W. of Goutz

A single chip seal is scheduled for the week of July 17th, weather permitting. Road will be closed to thru traffic during this operation. Expect delays.

Milan Township

Ostrander Road – Ann Arbor Rd to Dundee Azalia Rd

Ostrander Road between Ann Arbor Road and Dundee Azalia Road is closed to all traffic for rehabilitation of the bridge at Macon Drain. This closure is expected to last through early October while the bridge deck and pavement are repaired, patched, and resurfaced, the bridge repainted, and the guardrails replaced. The signed detour is via Ann Arbor, Cone and Wells Roads. Please seek alternate routes for the duration of the project.

Monroe Township

Eastwood Drive – Dunbar Rd to Plum Creek Drive

The Eastwood Drive between Dunbar Road and Plum Creek Drive is closed to all traffic for replacement of the bridge at Plum Creek. This closure is expected to last through early October for the bridge replacement. Please seek alternate routes for the duration of the project.

Herr – Dunbar to M-50

LaPlaisance – Lighthouse to Harbor

A single chip seal is scheduled for the week of July 17th, weather permitting. Road will be closed to thru traffic during this operation. Expect delays.

Raisinville Township

Dixon Road between Neiman Road and Muehleisen Road

A 12 "cross tile will be replaced on Dixon Road on the east side of Neiman starting on Monday , July 24, 2017. The road will be closed to through traffic and closed overnight. Due to low traffic volume there will be no posted detour. Weather permitting the work should be completed by July 25th.