



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS **Week of August 13, 2018**

Ash Township

Carleton West Road from Maxwell Road to Colf Road

Carleton West Road will remain closed to through traffic between Maxwell Road and Oakville Waltz Road during the week of August 13th. The signed detour route for the road closure will utilize Maxwell Road, Monroe Road, Grafton Road, Will Carleton Road and Oakville Waltz Road. The hot mix asphalt surface is tentatively scheduled to be placed over the recycled base material during the week of August 20th, and the Carleton West Road will be reopened to through traffic after the hot mix asphalt surface is installed. Work on the Carleton West Road project is expected to last through late August.

Carleton Rockwood Road at I-275

Carleton Rockwood Road is scheduled to be closed to traffic between Fessner Road and Briar Hill Road beginning on the morning of Monday, August 13, 2018 for replacement of the existing pavement on Carleton Rockwood Road at the I-275 interchange. Due to the nature of the work, no through traffic will be allowed through the work zone, and the I-275 entrance and exit ramps at Carleton Rockwood Road will also be closed. Traffic will be detoured around the road closure using signed detour routes. Work on the Carleton Rockwood Road at I-275 project is expected to last through late August.

Ash/Exeter Township

S. Stony Creek from Sumpter to 4.63 miles East

Driveway approaches are being removed in preparation for construction of roadwork. The road will be trenched, base stabilized, and then paved. All asphalt and concrete drive approaches will be removed and temporarily replaced with gravel. Once the road has been paved, both asphalt and concrete drives will be replaced with hot mix asphalt. All gravel drives will be replaced with gravel. It is undetermined when the road work will get started at this time.

Bedford Township

Douglas Road – Samaria Road to Erie Road

The contractor is scheduled to base stabilize Douglas Road between Samaria and Erie during the week of August 13th, weather permitting. The road is expected to receive two lifts of hot mix

asphalt the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

Indian Acres Subdivision off Sterns Road

The resurfacing of the roads in the Indian Acres Subdivision is tentatively scheduled to begin toward the latter part of the week of August 13th. During the paving operation, access to local residences within the subdivision will be maintained with traffic regulators; however, short-term delays should be expected during working hours. Work in the Indian Acres Subdivision is expected to last through late August.

Mohawk Trails Subdivision off Dean Road

The proposed drainage improvements in the Mohawk Trails Subdivision have been delayed by conflicts with the existing gas and water services. The utility companies are scheduled to perform utility relocations during the week of August 13th, and the contractor is hoping to be able to resume work on the drainage improvements during the week of August 20th. Work in the Mohawk Trails Subdivision is expected to last through late September.

Berlin Township

Brandon Road between Armstrong Road and Sigler Road

The tile crew will be replacing a cross tile on Lotus Road starting on Wednesday, August 15th. The road will be closed during work hours and possibly overnight. Due to the low traffic volume, there is no posted detour. Weather permitting the work should be completed by Thursday afternoon August 16th.

Dundee Township

Brewer Road – Dennison to Petersburg

Brewer Road between Dennison and Petersburg is tentatively scheduled to be double chip sealed towards the end of the week. This work could be moved to the following week if we get any rain. The road will remain closed to through traffic until the chip seal is completed.

Petersburg Road – Brewer to Summerfield Township Line

Petersburg Road between Brewer and the Summerfield Township line is tentatively scheduled to be double chip sealed towards the end of the week. This work could be moved to the following week if we get any rain. The road will remain closed to through traffic until the chip seal is completed.

Erie Township

Lotus Road between Suder Road and Dixie Highway

The tile crew will be replacing a cross tile on Lotus Road starting on Monday, August 13th. The road will be closed during work hours and possibly overnight. Due to the low traffic volume, there is no posted detour. Weather permitting the work should be completed by Tuesday afternoon August 14th.

Frenchtown Township

Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The road will be closed through July and August with a tentative opening date of August 31st and completion in early October 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

Ida Township

Morocco – Lewis to Geiger

Driveway approaches are being removed in preparation for construction of roadwork. The road will be crush and shaped and then paved. All asphalt and concrete drive approaches will be removed and temporarily replaced with gravel. Once the road has been paved, both asphalt and concrete drives will be replaced with hot mix asphalt. All gravel drives will be replaced with gravel. It is undetermined when the road work will get started at this time.

Secor Road between Todd Road and Ida Center Road

The Monroe County Drain Commission will be closing Secor Road at the Moses Drain for replacement of the culvert under the road. This closure is located on Secor Road between Todd Road and Ida Center Road, approximately 500 feet south of Ida Center Road. The work is schedule to begin Monday morning August 13, 2018 and, weather permitting, will take one (1) week to complete. This will be a complete closure at the culvert location and traffic will be detoured around the closure via Rauch Road, Summerfield Road, and Ida Center Road. Traffic traveling northbound on Secor Road will need to follow the detour starting at Rauch Road which is approximately three (3) miles south of the closure.

Todd Road between Douglas Road and Jackman Road

Todd Road will remain closed to through traffic between Douglas Road and Jackman Road during the week of August 20th for road improvements at the Ann Arbor Railroad crossing. Todd Road is expected to re-opened to through traffic in mid-September.

Milan Township

Petersburg Road between Hickory Road and Sherman Road

Work on the Petersburg Road project between Hickory Road and Sherman Road will continue during the week of August 13th. The work on Petersburg Road is being performed under single lane closures, and two-way traffic is being maintained with traffic regulators. Short-term delays should be expected when traveling through the work zone.