



# MONROE COUNTY **R O A D** COMMISSION

---

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

## **CONSTRUCTION PROJECTS** **Week of August 20, 2018**

### **Ash Township**

#### **Carleton West Road from Maxwell Road to Colf Road**

Carleton West Road has been reopened to traffic between Maxwell Road and Colf Road, and the hot mix asphalt surface is tentatively scheduled to be placed over the recycled base material after the Labor Day weekend. Motorists should use caution when traveling through the work zone.

#### **Carleton Rockwood Road at I-275**

Carleton Rockwood Road will remain closed to traffic between Fessner Road and Briar Hill Road during the week of August 20th for replacement of the existing pavement on Carleton Rockwood Road at the I-275 interchange. Due to the nature of the work, no through traffic will be allowed through the work zone, and the I-275 entrance and exit ramps at Carleton Rockwood Road will remain closed. Traffic will be detoured around the road closure using signed detour routes. Work on the Carleton Rockwood Road at I-275 project is expected to last through late August.

#### **Newburg – Exeter to Burns**

The contractor is scheduled to base stabilize Newburg Road between Exeter and Burns during the later part of the week, weather permitting. The road is expected to receive a double chip seal the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the double chip seal work is completed.

### **Ash/Exeter/Frenchtown Township**

#### **S. Stony Creek from Sumpter to Telegraph**

Driveway approaches are being removed in preparation for construction of roadwork. The road will be trenched, base stabilized, and then paved. All asphalt and concrete drive approaches will be removed and temporarily replaced with gravel. Once the road has been paved, both asphalt and concrete drives will be replaced with hot mix asphalt. All gravel drives will be replaced with gravel. It is undetermined when the road work will get started at this time.

### **Bedford Township**

#### **Douglas Road – Samaria Road to Erie Road**

The contractor is scheduled to base stabilize Douglas Road between Samaria and Erie during the later part of the week or the week following, weather permitting. The road is expected to receive a hot mix asphalt overlay the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

#### **Indian Acres Subdivision off Sterns Road**

The resurfacing of the roads in the Indian Acres Subdivision will continue during the week of August 20<sup>th</sup>. During the paving operation, access to local residences within the subdivision will be maintained with traffic regulators; however, short-term delays should be expected during working hours. Other work scheduled for the week of August 20<sup>th</sup> includes slope restoration, driveway work and project cleanup. Work in the Indian Acres Subdivision is expected to last through late August.

#### **Jackman Road – Samaria Road to Rauch Road**

The contractor is scheduled to base stabilize Jackman Road between Samaria and Rauch during the later part of the week or the week following, weather permitting. The road is expected to receive a hot mix asphalt overlay the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

#### **Mohawk Trails Subdivision off Dean Road**

The proposed drainage improvements in the Mohawk Trails Subdivision have been delayed by conflicts with the existing gas and water services. The gas company is scheduled to continue relocations during the week of August 20<sup>th</sup>, and the contractor is hoping to be able to resume work on the drainage improvements toward the latter part of the week. Work in the Mohawk Trails Subdivision is expected to last through late September.

### **Berlin Township**

#### **Brandon Road between Armstrong Road and Sigler Road**

The tile crew will be replacing the cross tile on Brandon Road starting Tuesday morning, August 21<sup>st</sup>. The roadway will be closed to through traffic and closed overnight. Due to the low traffic volume, no detour will be posted. Weather permitting the work should be completed by Thursday afternoon August 23<sup>rd</sup>.

### **Dundee Township**

#### **Brewer Road – Dennison to Petersburg**

Brewer Road between Dennison and Petersburg is scheduled to be double chip sealed on Monday. The road will be swept after the chip seal work is completed. The road will remain closed to through traffic until the chip seal is completed.

#### **Petersburg Road – Brewer to Summerfield Township Line**

Petersburg Road between Brewer and the Summerfield Township line is scheduled to be double chip sealed on Monday. The road will be swept after the chip seal work is completed. The road will remain closed to through traffic until the chip seal is completed.

### **Frenchtown Township**

#### **Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road**

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The road will be closed through July and August with a tentative opening date of August 31st and completion in early October 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

### **Ida Township**

#### **Lewis Avenue between Leghorn Road and Ida Center Road**

The Monroe County Drain Commission will be closing Lewis Avenue at the Cooper Snell & Ansel Drain for replacement of the culvert under the road. This closure is located on Lewis Avenue between Leghorn Road and Ida Center Road, approximately 20 feet south of Ida Center Road. The work is schedule to begin Monday morning August 20, 2018 and, weather permitting, will take one (1) week to complete. This will be a complete closure at the culvert location and traffic will be detoured around the closure via Samaria/Lakeside Road, Strasburg Road, and Ida Center Road. Traffic traveling northbound on Lewis Avenue will need to follow the detour starting at Samaria/Lakeside Road which is approximately four (4) miles south of the closure.

#### **Todd Road between Douglas Road and Jackman Road**

Todd Road will remain closed to through traffic between Douglas Road and Jackman Road during the week of August 20<sup>th</sup> for road improvements at the Ann Arbor Railroad crossing. Todd Road is expected to reopened to through traffic in mid-September.