



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS **Week of August 27, 2018**

Ash Township

Carleton-Rockwood – Grafton to Briarhill

The contractor is scheduled to do the hot mix asphalt multi-overlay beginning Monday, August 27th. The road will remain closed through the end of the week. The contractor expects to have the road opened back up on Friday, August 31st for the Labor Day weekend, weather permitting.

Newburg – Exeter to Burns

The contractor is scheduled to base stabilize Newburg Road between Exeter and Burns during the week of August 20th, weather permitting. The road is expected to receive a double chip seal the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the double chip seal work is completed.

Ash/Exeter/Frenchtown Township

S. Stony Creek from Sumpter to Telegraph

Driveway approaches are being removed in preparation for construction of roadwork. The road will be trenched, base stabilized, and then paved. All asphalt and concrete drive approaches will be removed and temporarily replaced with gravel. Once the road has been paved, both asphalt and concrete drives will be replaced with hot mix asphalt. All gravel drives will be replaced with gravel. It is undetermined when the road work will get started at this time.

Bedford Township

Douglas Road – Samaria Road to Erie Road

The contractor is scheduled to base stabilize Douglas Road between Samaria and Erie during the week of August 27th, weather permitting. The road is expected to receive a hot mix asphalt overlay the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

Jackman Road – Samaria Road to Rauch Road

The contractor is scheduled to base stabilize Jackman Road between Samaria and Rauch during the week of August 27th, weather permitting. The road is expected to receive a hot mix asphalt overlay the following week. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving work is completed.

Frenchtown Township

Stewart Road between Telegraph Road and Macomb Street

The tile crew will be rebuilding 2 curb catch basins and repairing washouts starting Monday August 27th. Locations are east and west of North Monroe Street. There will be single lane closures overnight and traffic will be maintained. Work should be completed by Wednesday afternoon August 29th.

Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The road will be closed through Mid-September with a tentative open to traffic date of September 21st and project completion in early October 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

Milan Township

Dennison – Between Milwaukee and Cone

The Monroe County Drain Commission will be closing Dennison Road at the John Cone Drain for replacement of the culvert under the road. The closure is located between Milwaukee Road and Cone Road. The culvert is approximately 1000 feet south of Cone Road. The closure is expected to begin Monday, August 27, 2018 and should take 1 (one) week to complete, weather permitting. This will be a total road closure at the culvert. Local residents south of the culvert will be able to access their homes from the Milwaukee Road intersection and those north of the culvert will have to come and go from the Cone Road intersection. The posted detour route will utilize Milwaukee Road, Ann Arbor Road and Cone Road.