



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS **Week of September 3, 2018**

Ash Township

Newburg – Exeter to Burns

The Monroe County Road Commission is scheduled to double chip seal Newburg Road between Exeter and Burns during the week of September 3, 2018, weather permitting. The road will remain closed to thru traffic until the double chip seal work is completed.

Carleton West Road from Maxwell Road to Oakville Waltz Road

The contractor is schedule to place the hot mix asphalt wearing course on Carleton West Road from Maxwell Road to Oakville Waltz Road during the first part of the week of September 3rd. During the paving operation, Carleton West Road will be closed to through traffic between Maxwell Road and Oakville Waltz Road; however, access to local residences within the work zone will be maintained with traffic regulators. The signed detour route for the road closure will utilize Maxwell Road, Monroe Road, Grafton Road, Will Carleton Road and Oakville Waltz Road. Work on the Carleton West Road project is expected to last through mid-September.

Carleton Rockwood Road at I-275

Carleton Rockwood Road will remain closed to traffic between Fessner Road and Briar Hill Road during the week of September 3rd for replacement of the existing pavement on Carleton Rockwood Road at the I-275 interchange. The existing aggregate base is scheduled to be cement stabilized during the first part of the week, and the hot mix asphalt paving is scheduled to be performed at the end of the week. Due to the nature of the work, no through traffic will be allowed through the work zone, and the I-275 entrance and exit ramps at Carleton Rockwood Road will remain closed. Traffic will be detoured around the road closure using signed detour routes. Carleton Rockwood Road is expected to be reopened to through traffic by the end of the week.

Bedford Township

Lewis Avenue from the Michigan state line to Pickard Road

The microsurfacing work on Lewis Avenue between the Michigan state line and Pickard Road is tentatively scheduled to begin on the evening of Tuesday, September 4th, weather permitting. The majority of the microsurfacing work on Lewis Avenue will be performed during the evening and nighttime hours in order to minimize disruptions to traffic, and two-way traffic will be maintained at all times with lane closures and traffic regulator control. Short-term delays should

be expected when traveling through the work zone during the evening and nighttime hours. The microsurfacing work on Lewis Avenue is expected to be completed in approximately one week.

Mohawk Trails Subdivision off Dean Road

The contractor is scheduled to continue work on the drainage improvements in the Mohawk Trails Subdivision during the week of September 3rd, and the contractor expects to begin work on the driveway removals toward the latter part of the week. Work in the Mohawk Trails Subdivision is expected to last through late September.

Exeter Township

Carleton West – Colf to Oakville-Waltz

The contractor is scheduled to pave Carleton West between Colf and Oakville-Waltz during the week of September 3rd, weather permitting. The road will be closed to thru traffic during construction.

Frenchtown Township

Stewart Road between North Monroe Street and Macomb Street

The tile crew will be rebuilding 1 curb catch basin and repairing a washout starting Tuesday September 4th. There will be a single lane closure overnight and traffic will be maintained. Work should be completed by Thursday afternoon, September 6th.

S. Stony Creek from Corkins to Telegraph

The contractor is scheduled to base stabilize S. Stony Creek from Corkins to Telegraph during the week of September 3rd, weather permitting. The road is expected to receive hot mix asphalt soon after the base stabilization. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving and shoulders are completed.

Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The road will be closed through Mid-September with a tentative open to traffic date of September 21st and project completion in early October 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

Ida Township

Todd Road between Douglas Road and Jackman Road

Todd Road will remain closed to through traffic between Douglas Road and Jackman Road during the week of September 3rd for road improvements at the Ann Arbor Railroad crossing. Todd Road is expected to be reopened to through traffic in late-September.