



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS **Week of September 10, 2018**

Ash Township

Carleton Rockwood – Calkins to Grafton

The contractor is scheduled to pave Carleton Rockwood between Calkins and Grafton during the first part of the week of September 10th, weather permitting. The road will have one-lane closures during the paving operation.

Carleton Rockwood Road at I-275

Carleton Rockwood Road is scheduled to be reopened to through traffic on Saturday, September 8th, and installation of the gravel shoulders is expected to occur toward the latter part of the week of September 10th or the week of September 17th.

Carleton West Road from Maxwell Road to Oakville Waltz Road

The contractor is finish the resurfacing of Carleton West Road Maxwell Road and Oakville Waltz Road during the middle of the week of September 10th. During the resurfacing operation, two-way traffic will be maintained with single lane closures and traffic regulators. Installation of the gravel shoulders is expected to occur toward the latter part of the week of September 10th or the week of September 17th

Will-Carleton Road – Chamberlain Road to Port Creek Road

Will-Carleton Road will be closed between Chamberlain Road and Port Creek Road beginning on Tuesday, September 11th, 2018. The road closure is for the repair of the Canadian National Railroad grade crossing. This is a Wayne County Road project but it will affect traffic in Monroe County. A signed detour will be in place routing traffic north into Wayne County using Telegraph Road, Eureka Road, and I-275.

Bedford Township

Jackman Road – Samaria Road to Rauch Road

The contractor is scheduled to begin pre-pulverizing and trenching on Jackman Road between Samaria and Rauch during the week of September 10th, weather permitting. The road is scheduled to be base stabilized and paved soon after. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time pre-pulverizing and trenching begins until the paving work is completed.

Lewis Avenue from the Michigan state line to Pickard Road

The microsurfacing work on Lewis Avenue between the Michigan state line and Pickard Road is will continue during the first part of the week of September 10th. The majority of the microsurfacing work on Lewis Avenue will be performed during the evening and nighttime hours in order to minimize disruptions to traffic, and two-way traffic will be maintained at all times with lane closures and traffic regulator control. Short-term delays should be expected when traveling through the work zone during the evening and nighttime hours. The microsurfacing work on Lewis Avenue is tentatively scheduled to be completed by Wednesday, September 12th, weather permitting

Mohawk Trails Subdivision off Dean Road

The contractor is scheduled to begin pulverization of the existing roads in the Mohawk Trails Subdivision during the middle to latter part of the week of September 10th, and the contractor expects to begin repaving the roads during the week of September 17th. Work in the Mohawk Trails Subdivision is expected to last through late September.

Berlin Township

Lillian – Off N. Dixie Highway

The contractor is scheduled to mill and fill Lillian off of N. Dixie Highway during the week of September 10th, weather permitting. The road will be closed to thru traffic during these operations.

Exeter Township

Carleton West – Colf to Maxwell

The contractor is scheduled to pave Carleton West between Colf and Maxwell during the first part of the week of September 10th, weather permitting. The road will have one-lane closures during the paving operation.

Frenchtown Township

S. Stony Creek from Telegraph to Sumpter

The contractor is scheduled to continue pulverize and base stabilize on S. Stony Creek from Sumpter to Telegraph during the week of September 10th, weather permitting. The road is expected to receive hot mix asphalt soon after the base stabilization. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving and shoulders are completed.

Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The road will be closed through Mid-September with a tentative open to traffic date of September 21st and project completion in early October 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

Ida Township

Todd Road between Douglas Road and Jackman Road

Todd Road will remain closed to through traffic between Douglas Road and Jackman Road during the week of September 3rd for road improvements at the Ann Arbor Railroad crossing. Todd Road is expected to reopened to through traffic in late-September.