



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS **Week of September 17, 2018**

Bedford Township

Douglas Road – Samaria to Erie

The contractor is scheduled to base stabilize Douglas road between Samaria and Erie during the week of September 17th, weather permitting. The road will be paved approximately 7-10 days after base stabilization is completed. All work is dependent on contractor schedules and weather. The road will be closed until the paving work is completed.

Jackman Road – Samaria Road to Rauch Road

The contractor is scheduled to continue working on Jackman Road between Samaria and Rauch during the week of September 17th, weather permitting. The road is scheduled to be base stabilized and will be paved approximately 7-10 days after base stabilization is completed. All work is dependent on contractor schedules and weather. The road will continue to be closed until the paving work is completed.

Mohawk Trails Subdivision off Dean Road

The contractor expects to begin repaving the roads in the Mohawk Trails Subdivision during the week of September 17th. Work in the Mohawk Trails Subdivision is expected to last through late September or early-October.

Dundee Township

Petersburg Road, between Brewer Road and M-50

Partial lane closures will occur on Petersburg Road between Brewer Road and M-50 Monday September 17th and Tuesday September 18th for geotechnical drilling. Petersburg Road will remain open but will be restricted one lane controlled by flaggers during working hours. Please reduce speeds and drive carefully through the construction zones

Frenchtown Township

S. Stony Creek from Telegraph to Sumpter

The contractor is scheduled to continue pulverize and base stabilize on S. Stony Creek from Sumpter to Telegraph during the week of September 17th, weather permitting. The road is expected to receive hot mix asphalt soon after the base stabilization is completed. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic from the time the base stabilization begins until the paving and shoulders are completed.

Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The project has been delayed due to bridge beam fabrication delays. The road will be closed through Late-September with a tentative open to traffic date of September 28th and project completion in early October 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

Ida Township

Todd Road between Douglas Road and Jackman Road

Todd Road will remain closed to through traffic between Douglas Road and Jackman Road during the week of September 17th for road improvements at the Ann Arbor Railroad crossing. Todd Road is expected to re-opened to through traffic in late-September or early-October.