



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS **Week of November 12, 2018**

Ash/Exeter Townships

Exeter Road – Railroad to Carleton West

Due to the predicted weather forecast and the nature of this job, the Exeter Road project will be delayed until spring/summer 2019.

S. Stony Creek – Sumpter to Frenchtown Township Line

The mainline paving is complete on S. Stony Creek. Approach work and shoulder work may be performed the week of November 12th, weather permitting. The road is closed to through traffic. Access for local traffic will be maintained.

Bedford Township

Mildred Avenue off Lewis Avenue

The contractor is tentatively scheduled to install the gravel shoulders on Mildred Avenue during the week of November 12th. All work on the Mildred Avenue project is expected to be completed by the end of the week or the first of the following week.

Springbrook Subdivision off Secor Road

The contractor is tentatively scheduled to adjust sanitary manhole covers in the Springbrook Subdivision during the week November 12th. Work in the Springbrook Subdivision is expected to last through late-November.

Berlin/Frenchtown Township

N. Dixie Highway – Pointe Aux Peaux to Swan Creek

Shoulder stone is tentatively scheduled for the week of November 12th. Flagmen will maintain one lane traffic.

Frenchtown Township

Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. All contractor and construction issues have been

resolved and work is in full swing, the concrete deck has been poured and is curing. The contractor is scheduling paving the beginning of the week and plans to open the bridge to traffic by the end of the week. This is weather dependent as the paving cannot be completed if it is raining. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M-125) and Nadeau Road.

Ida Township

Morocco – Lewis to Geiger

The mainline paving is complete on Morocco. Approach work and shoulder work may be performed the week of November 12th, weather permitting. The road is closed to through traffic. Access for local traffic will be maintained.

Monroe Township

South Dixie Highway between Albain Road and East Dunbar Road

The tile crew will be rebuilding a catch basin on South Dixie Highway starting Monday, November 12th. The southbound lane will be reduced to one lane, through Wednesday November 14th. Weather permitting the work should be completed by Wednesday afternoon, November 14th.

Whiteford Township

Sterns – Memorial Highway to Whiteford Center Road

Shoulder stone is tentatively scheduled for the week of November 12th. Flagmen will maintain one lane traffic.