

# PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.  
Distribution: Original - Finance/Contracts, copy - Region, copy - Project files

CONTROL SECTION STU 58471	JOB NUMBER 127519	<input checked="" type="checkbox"/> INITIAL	<input type="checkbox"/> UPDATE
PROPOSAL ITEM NUMBER 1509 020	LETTING DATE 09/04/15		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS - when approved, this outline will become part of the contract.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
<input type="checkbox"/> CALENDAR DAY <input type="checkbox"/> WORK DAY <input checked="" type="checkbox"/> CALENDAR DATE		
ATTACHMENT		
<input type="checkbox"/> CRITICAL PATH		
<input type="checkbox"/> BAR CHART		
<input type="checkbox"/> LINEAR SCHEDULE		
Closure Start Date	04/04/16	04/04/16
Mobilization	04/05/16	04/05/16
Pavement removal and soil erosion	04/06/16	04/08/16
Structure Removal	04/11/16	04/12/16
Foundation Excavation and Box Culvert Installation	04/12/16	04/15/16
Earth Excavation and Channel Excavation	04/18/16	04/18/16
Aggregate Base	04/18/16	04/18/16
Asphalt Pavement	04/19/16	04/19/16
Guardrail	04/20/16	04/20/16
Agg Shoulders	04/21/16	04/21/16
Restoration	04/22/16	04/22/16
Pavement Markings	04/22/16	04/22/16
Closure End Date	05/16/16	05/16/16

REMARKS

The progress clause states that the entire project shall be completed on or before June 30, 2016

CONTRACT COMPLETION WORKDAYS	06/30/16	Conformance with progress clause and proposal (Maintain traffic requirements) <input checked="" type="checkbox"/> Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes, If yes, attach justification.	
A + B bid? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes, If yes, enter date(s):		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? <input type="checkbox"/> Yes	
Lane/Bridge/Ramp rental <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		Incentive/ Disincentive? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	
CONTRACTOR NAME (PRINT) Fonson Company, Inc.		LOCAL AGENCY Frank Westenkirchner	DATE
CONTRACTOR SIGNATURE Benjamin Spada	DATE 11/03/2015	MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature) Mark A. Sweeney, P.E.	DATE 11/10/15